

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY Phase IX – Khammam District – PMGSY – Ph IX – Package No.AP08LW31- Road from R&B road Turubaka to Whitenagaram- – Estimated Cost of Rs.122.00 lakhs in Dummugudem Mandal - Post Facto Extension of Agreement Time up to 24.01.2013 without imposing penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT.

G.O.Rt.No. 1551

Dated : 01.10.2013.
Read the following :-

1. G.O.Ms.No.331, PR&RD (Progs.II)Department, dt.17.09.2010.
2. From the ENC(PR), PMGSY, Hyd, Lr.No.W20/DEE-VI/PMGSY Ph.IX LW 31/2013, dated 17.9.2013

--00--

ORDER :-

In circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Post Facto Extension of Agreement Time up to 24.01.2013 for a period of (379) days without imposing Penalty in respect of the work "R/F R&B road Turubaka to Whitenagaram of Dummugudem Mandal" Khammam District" under PMGSY Phase IX as the delay was not attributed to the Contractor as the delay is due to Extremist problem and Sakala Janula Samme.

The Engineer-in-Chief, Panchayat Raj, Hyderabad is requested to take necessary action accordingly.

A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Khammam District.
Copy to:
The P.S. to Minister (PR&RWS)
The P.S. to Principal Secretary (PR)
Stock File/Spare Copy.

//FORWARDED BY ORDER//

SECTION OFFICER.